BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

N TENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WOR
WHICH DID NOT COMPLETED WITH IN DUR DATE

No	Description	Details
1	Name of the Work	Improvements and Asphalting to AGB Lay Railway parellel road and 80 feet Southern s cross roads in Ward No.12 Shettyhalli Sul Division
2	Estimated cost and Technical Sanction No and Date	Rs.200.00 Lakhs EE/DD/TS/193/18-19 Dt: 22.02.2019
3	Amount of Tender	Rs.200.00 Lakhs
4	Job Code No	012-19-000055
5	Name & Address of the contractor	M/S KRIDL
6	Agreement No & Date	EE/DD/AGR/363/18-19 Date: 27.02.2019
7	No & Date Under which the work order has been issued	EE/DD/WO/363/1819 Date: 27.02.2019
8	Time limit Originally fixed for completion of time	180 Days
9	Date of application of contractor requesting for extension	11-08-2019
10	Date of receipt of application in Sub Division	11-08-2019
11	Weather time extended	22-08-2019
12	Due date of Starting the work	14-05-2020
13	Due date of Completion of the work	25/. Progress
14	Actual Date of Completion of the work	27-08-2019
15	Progress achieved during first extension	—
16	Time extension period applied for	27-08-2019
17	No of Days	262 days
18	Time Extension Recommended	